BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Open Gym equipement in yelahanka new town park at 5th phase in Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 1/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.4	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete P. No. 25 I. No.5.29.2							
		Nos						
	Kerb stone Platfrom		2	15.50			31.00	
			2	7.70			15.40	
			2	3.50			7.00	
	Kerb stone Platfrom		2	6.30			12.60	
			2	12.30			24.60	
			2	2.00			4.00	
							94.60	
				210.22			210.00	
	Missing Kerb		12				12.00	
			14				14.00	
			8				8.00	
			13				13.00	
			26				26.00	
			10				10.00	
			14				14.00	
			14				14.00	
			12				12.00	
			25				25.00	
			11				11.00	
			6				6.00	
			14				14.00	
			9				9.00	
			14				14.00	
			12				12.00	
						Total qty	424.00	613.20
						Qty Ltd to	**421.00**	

E.E. (Project)

Checked.

E.E. (Project)

Contractor.s

Assistant Executive Engineer
Byataravanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer 1/6/17
Project Sub Division
Bruhat Bangalore Mahanagara

(7)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Open Gym equipement in yelahanka new town park at 5th phase in Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 9/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification							
	Near Bus Stop	Sqm						
	open gym platform		1	15.50	7.70		119.35	
	Platform approach		1	1.35	3.50		4.73	
	Near 2nd cross park							
	open gym platform		1	6.30	12.30		77.49	
	Platform approach		1	1.01	1.50		1.52	
						Total Qty	203.08	203.09

9/6/17

E.E. (Pro)BBMP

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

16/6/17